

GRADING AND DRAINAGE NOTES:

- 1. NO TREES SHALL BE REMOVED AND/OR VEGETATION DISTURBED EXCEPT AS NECESSARY FOR GRADING PURPOSES AS APPROVED BY ARCHITECT/ENGINEER. CONTRACTOR TO USE EXTREME CAUTION WHEN WORKING AROUND EXISTING TREES. REFER TO LANDSCAPE PLANS FOR TREE PROTECTION FENCING.
- 2. TOPSOIL SHALL BE STRIPPED FROM ALL CUT AND FILL AREAS, STOCKPILED AND REDISTRIBUTED OVER GRADED AREAS TO A MINIMUM DEPTH OF 6".
- 3. TOPSOIL USED FOR FINISH GRADING SHOULD NOT CONTAIN GRAVEL. ROCK, AGGREGATE, OR CONSTRUCTION DEBI
- 4. ALL GRADED AREAS SHALL BE MULCHED AND SEEDED AS SOON AS POSSIBLE AFTER GRADING IS COMPLETED.
- 5. CONSTRUCT TEMPORARY EROSION CONTROL AS SHOWN ON THE DRAWINGS PRIOR TO BEGINNING GRADING OPERATIONS.
- SILT BARRIERS SHALL BE CLEANED OF ACCUMULATED SEDIMENT WHEN APPROXIMATELY 50% FILLED. REPLACE DAMAGED AND WORN OUT SILT BARRIERS AS DIRECTED BY THE EROSION CONTROL SPECIALIST.
- 7. ALL LOCATIONS OF TEMPORARY EROSION CONTROL DEVICES SHALL BE SUBJECT TO ADJUSTMENT AS DIRECTED BY THE EROSION CONTROL SPECIALIST.
- WHEN THE TEMPORARY SOIL EROSION CONTROL DEVICES ARE NO LONGER REQUIRED FOR THE INTENDED PURPOSE (IN THE OPINION OF THE EROSION CONTROL SPECIALIST), THEY SHALL BE REMOVED.
- 9. ALL NEW STRUCTURES AND EXISTING STRUCTURES SHALL HAVE SEDIMENT REMOVED PRIOR TO FINAL ACCEPTANCE
- 10. TOP OF GRATE ELEVATIONS FOR CURB INLETS ARE GIVEN TO THE CENTER OF THE INLETS AT THE FACE OF CURB. THE GRATE SHALL SLOPE LONGTUDINALLY WITH THE PAYMENT GRADE. ADJUST THE CASTING TO FALL ALONG THE CURB LINE.
- 11. NEW SPOT ELEVATIONS AND CONTOURS REPRESENT FINISHED GRADE AND TOP OF FINISHED PAVEMENT.
- 12. CONTRACTOR SHALL VERIFY EXISTING ELEVATIONS PRIOR TO
- 13. EXISTING MANHOLE CASTINGS TO REMAIN SHALL BE RESET TO MATCH NEW GRADE.
- 14. ALL CURBS SHALL BE BACKFILLED WITH TOPSCIL AND SEEDED AND MULCHED, UNLESS OTHERWISE NOTED. FINISHED TOPSCIL GRADE TO BE MINIMUM OF 4" BELOW TOP OF CURB.
- 15. ALL PIPES UNDER PAVED AREAS SHALL BE BACKFILLED WITH CRUSHED STONE. ALL PIPES UNDER LAWN AREAS SHALL BE BACKFILLED WITH SATISFACTORY MATERIALS.
- 16. DRAINAGE STRUCTURES WILL CONSIST OF SHERMAN DIXIE CONCRETE PRODUCTS FOR ENDWALLS AND OUTLET STRUCTURES OR APPROVED EQUAL THAT MEETS METRO DAVIDSON COUNTY SPECIFICATIONS.
- 17. THE CONTRACTOR SHALL PERFORM GRADING TO MAINTAIN POSITIVE DRAINAGE AT ALL TIMES.
- 18. PERVIOUS PAVERS SHALL BE INSTALLED PER MANUFACTURER SPECIFICATIONS AND IN ACCORDANCE WITH METRO STORMWATER BEST MANAGEMENT PRACTICES PTP-16.

ADA DISCLAIMER:

ALL CONSTRUCTION ACTIVITIES SHALL BE COMPLETED IN FULL COMPULANCE WITH THE AMERICANS WITH DISABILITIES STORY (ADA) AND ARCHITECTURAL AND TRANSPORTATION BARRIERS COMPULANCE BOARD, FEDERAL REGISTER 36 CFR PATRS 1190 AND 191, ASSESSIBILITY GUIDELINES FOR BUILDINGS AND FACULTIES. ARCHITECTURAL BARRIERS ACT (ABA) ACCESSIBILITY GUIDELINES, ARCHITECTURAL BARRIERS ACT (ABA) ACCESSIBILITY GUIDELINES, ARCHITECTURAL BARRIERS ACT (ABA) ACCESSIBILITY GUIDELINES. 23 2004 AS HAS BEEN ADOPTED BY METRO

THE EROSION CONTROL PLAN WAS PREPARED BY A CPESC, JAMIE GILLESPIE, P.E. PER METRO WATER SERVICES AND TDEC REQUIREMENTS AN EPSC WILL BE ASSIGNED TO THIS PROJECT UNTIL ITS COMPLETION AND THE ISSUANCE OF A USE AND OCCUPANCY PERMIT. UPON IDENTIFICATION OF THE OWNER'S EPSC HE/SHE WILL SIGN THE GRADING PLAN AND PROPERLY REGISTER WITH METRO WATER SERVICES STORMWATER DIVISION



THE PROJECT ASSOCIATED WITH THESE SUBMITTED PLANS DOES NOT REQUIRE COVERAGE UNDER THE TENNESSEE GENERAL STORM WATER


05/27/14 DATE (/SIGNATURE

AS-BUILT NOTE:

IN ACCORDANCE WITH THE METRO STORMWATER MANAGEMENT MANUAL, VOLUME 1, SECTION 3.9, AS-BUILT CERTIFICATIONS, MAYS STORMWATER DIVISION MUST APPROVE THE FOLLOWING AS-BUILTS PRIOR TO ISSUANCE 1. UNDERGROUND DETERTION AND WATER QUALITY INFRASTRUCTURE.

- 2. ABOVE GROUND DETENTION AND WATER QUALITY INFRASTRUCTURE.
 3. PUBLIC STORM SEWER INFRASTRUCTURE.
- 4 CUT & FILL IN THE FLOODPLAIN

5. SINK HOLE ALTERATIONS
THE ENGINEER SHALL VISIT WWW.ni
FOR SUBMITTAL REQUIREMENTS. .gov/stormwater/asbuilt.htm



S N ASSOCIATES,



MEHARRY PARKING MODIFICATIONS
MEHARRY MEDICAL COLLEGE
STAVE, NORTH AND HERMOSA STREET
NASHVILLE, TENNESSEE GRADING AND DRAINAGE PLAN

8 8 8

7

NATURAL GAS REGULATOR STATION

EROSION AND SEDIMENT CONTROL LEGEND:

NGRS

VEGETATIVE PRACTICES

IPS

⊘FH

Ø PP

EROSION CONTROL MATTING (MA) (REFER TO SHEET C2.2, DETAIL 5) MA DISTURBED AREA STABILIZATION

PS W/PERMANENT SEEDING (PS) (TYPICAL FOR ALL DISTURBED AREAS)

FLOW PATH

SOD

STRUCTURAL PRACTICES

CONSTRUCTION EXIT (CE) (REFER TO SHEET C2.2, DETAIL 1)

SILT FENCE (SF) (REFER TO SHEET C2.2, DETAILS 2 AND 3) SF

INLET PROTECTION (IP) (REFER TO SHEET C2.2, DETAIL 4)

OUTLET PROTECTION (OP) (REFER TO SHEET C2.2, DETAIL 6) OP

STRUCTURAL PRACTICES (CONT'D)

MA

NOTE: GROUND STABILIZATION MAT (MA) SHALL BE INSTALLED ON ALL SLOPES GREATER THAN 3:1. GROUND STABILIZATION MAT (MA) SHALL BE INSTALLED PER GROUND STABILIZATION MAT SLOPE INSTALLATION DETAIL, SHEET C2.2, DETAIL 5.


SF NOTE: SILT FENCING (SF) SHALL BE INSTALLED PER SILT FENCE ANCHORING DETAIL AND DETAIL, SHEET C2.2, DETAILS 2 AND 3

NOTE: REFER TO SHEET C2.2 FOR THE FOLLOWING:

EROSION/SEDIMENTATION CONTROL NOTES.

NOTE: DISTURBED AREA SHALL BE LIMITED TO THE LIMITS OF DISTURBANCE BOUNDARY SHOWN ON THIS SHEET. THE SIZE OF THIS AREA TOTALS 0.66 ACRES, 28,628 S.F.

TOTAL SITE AREA: 32,234.4 SQ. FT. OR 0.74 ACRES



ASSOCIATES,

EROSION AND SEDIMENT CONTROL NOTES:

- 1. THE ESCAPE OF SEDIMENT FROM THE SITE SHALL BE PREVENTED BY THE INSTALLATION OF EROSION CONTROL MEASURES AND PRACTICES PRIOR TO OR CONCURRENT WITH LAND-DISTURBING ACTIVITIES.
- 2. MAINTENANCE, EROSION CONTROL MEASURES WILL BE MAINTAINED AT ALL TIMES. IF FULL IMPLEMENTATION OF THE APPROVED PLAN DOES NOT PROVIDE FOR EFFECTIVE ROSION CONTROL, ADDITIONAL EROSION AND SEDIMENT CONTROL MEASURES SHALL BE IMPLEMENTED TO CONTROL OR TREAT THE SEDIMENT SOURCE.
- EROSION CONTROL WORK PERFORMED BY THE CONTRACTOR SHALL BE IN ACCORDANCE WITH THE STANDARD SPECIFICATIONS AND DETAILS OF METRO DAVIDSON COUNTY.
- 4. ALL SEDIMENT CONTROLS AND CRITICAL SLOPES MUST BE STABILIZED WITHIN SEVEN CALENDAR DAYS OF DISTURBANCE. ALL OTHER DISTURBED AREAS OF THE PROJECT SITE MUST BE STABILIZED WITHIN FOURTEEN CALENDAR DAYS.
- ANY EARTH, GRAVEL, AND/OR OTHER MATERIAL TRACKED, SPILLED, OR WASHED ONTO ROAD OR ADJACENT PROPERTIES MUST BE IMMEDIATELY REMOVED AND DISPOSED OF IN A PROPER MANNER, FLUSHING WILL NOT BE PERMITTED. ALL MATERIAL MUST BE REMOVED BY MEANS OF SHOVELING AND SWEEPING.
- 7. SEDIMENT CONTROL DEVICES ARE TO REMAIN IN PLACE UNTIL SITE IS PERMANENTLY STABILIZED.
- 8. AFTER SITE IS PERMANENTLY STABILIZED AND BEFORE EROSION CONTROL MEASURES ARE REMOVED, THE CONTRACTOR SHALL CLEAN DEBRIS AND SILT FROM ALL STORM SEWERS, STRUCTURES AND DITCHES IN AREA OF WORK.
- 9. ALL EXCAVATED MATERIAL SHALL BE PLACED ON HIGH SIDE WHEREVER POSSIBLE AND CONFINED TO AN AREA WHERE IT WILL NOT OBSTRUCT THE NORMAL FLOW OF THE DRAINAGE.
- 10. PUMPING OF SEDIMENT LADEN WATER WILL NOT BE ALLOWED UNLESS IT IS FILTERED BY WAY OF AN APPROVED SEDIMENT TRAPPING DEVICE.
- 11. THE CONTRACTOR SHALL ALSO BE RESPONSIBLE FOR KEEPING STRAW BALE FILTERS AND SILT FENCES CLEAR OF SEDIMENT BUILDUP DURING CONSTRUCTION.
- 12. CONTINUOUS INSPECTION AND MAINTENANCE OF THE SEDIMENT CONTROL DEVICES IS MANDATORY.
- 13. ANY SEDIMENT CONTROL DEVICES DISTURBED DURING SITE GRADING AND UTILITY CONSTRUCTION MUST BE RESTORED IMMEDIATELY.
- 14. ALL SILT BARRIERS MUST BE PLACED IMMEDIATELY FOLLOWING CLEARING.
 NO GRADING SHALL BE DONE.
- 15. WHEN, IN THE OPINION OF THE NPDES DEPT., THE TEMPORARY SOIL EROSION AND WATER POLLING CONTROL DEVICES ARE NO LONGER REQUIRED FOR THEIR INTENDED PURPOSES, THEY SHALL BE REMOVED BY THE GRADING CONTRACTOR.
- 16. EXPOSE THE SMALLEST AREAS OF SOIL FOR AS SHORT A TIME AS POSSIBLE.
- 17. KEEP DUST WITHIN TOLERABLE LIMITS BY SPRINKLING OR OTHER ACCEPTABLE MEANS.
- MICANS.

 18. USE TEMPORARY VEGETATION AND/OR MULCH TO PROTECT BASE AREAS FROM EROSION DURING CONSTRUCTION.

 18. LIQ TIPELL AREAS TO HAVE A MINIMUM OF G-INCH DEPTH TOPSOLL COVER AREA OF CONSTRUCTION OF G-INCH DEPTH TOPSOLL COVER AREA OF COVERAGE (APPROXIMATELY 125 POUNDS PER 1000 SQUARE FEET) GREEN COVERAGE (APPROXIMATELY 125 POUNDS PER 1000 SQUARE FEET) EXCEPT AS OTHERWISE OF TEMPORARY OF THE ASSOCIATION OF THE ASSOC
- 20. DISTURBED AREAS ARE TO BE GRADED TO DRAIN AS INDICATED ON PLAN TO SEDIMENT BARRIERS DURING AND UPON COMPLETION OF CONSTRUCTION.
- 21. A STONE ACCESS RAMP MAY BE CONSTRUCTED AT THE SITE ENTRANCE WITH A MINIMUM WIDTH OF 24 FEET AND MINIMUM LENGTH OF 100 FEET. RAMP IS TO BE BASED WITH 8 INCHES OF ASTM D 448, SIZE NO. 1 STONE, AND MAINTAINED THROUGHOUT CONSTRUCTION.
- THROUGHOUT CONSTRUCTION.

 22. THE PLACING AND SPREADING OF ANY FILL MATERIAL IS TO BE STARTED AT THE LOWEST POINT AND BROUGHT UP IN HORIZONTAL LAYERS OF 8" THICKNESS. SAID FILL MATERIAL IS TO BE FIREE OF SON, ROOTS, FROZEN SOILS OR NAY OTHER DECOMPOSABLE MATERIAL. THE RELATIVE COMPACTION OF EACH LAYER SHALL NOT BE LESS THAN 60% OF STANDARD PROCTOR TEST FOR CLASS I (FILL BENEATH STRUCTURES, PARKING AREAS, AND ACCESS ROADS) FILLS AND 60% OF STANDARD PROCTOR TEST FOR CLASS (ALL OTHER FILLS FILLS.
- 23. IF, AT ANY TIME DURING THE CONSTRUCTION PHASE OF THIS PROJECT, THE ROSIONSEDIMENTATION CONTROL MEASURES INSTALLED FAIL TO FUNCTION PROPERLY, NEED MAINTENANCE OR REPAR, OR NEED NEW REPLACEMENT IN KIND, THE CONTRACTOR WILL EFFECT SUCH ACTIONS AS ARE NEEDED TO CORRECT THE THE STUMMON AT NO ADDITIONAL COST TO THE OWNER.
- 24. UPON STABILIZATION OF THE PROJECT SITE WITH A 900D (ACCEPTABLE)
 STAND OF GRASS ANDOR GROUND COVER, THE BROSIONSEDMENTATION
 STAND OF GRASS ANDOR GROUND COVER, THE BROSIONSEDMENTATION
 BE SODDED AND MULCHED WITH THE SAME TREATMENT AS OTHER NEW
 GRASSED AREAS OF THE PROJECT. ANY AREAS THAT ARE LIST DISTURBED
 FOR OVER 14 DAYS, THE CONTRACTOR SHALL STABILIZE WITH TEMPORARY
 SEEDING AND MULCHING, WITH THE SAME TREATMENT AS OTHER NEW
 GRASSED AREAS OF THE PROJECT.
- 25. THE CONTRACTOR WILL BE REQUIRED TO INSTALL THE EROSION CONTROL
 DEVICES PER THE FUM, AND MY THE EROSINER WHEN THE MAS BEEN
 AND PROVIDE NOTHERATION TO METRO DAVIDEON COUNTY REQUIRED
 MAD PROVIDE NOTHERATION TO METRO DAVIDEON COUNTY REQUIRED
 MISSPECTION. UPON ACCEPTANCE FROM METRO DAVIDSON COUNTY, THE
 GRADING PERMIT WILL BE OSTIANED.

SILT BARRIER CONSTRUCTION NOTES:

SILT BARRIER ATTACHMENT NOTES:

- WHEN TWO SECTIONS OF SILT FENCE ARE JOINED TOGETHER, THEY SHALL BE OVERLAPPED, FOLDED AND STAPLED TO PREVENT SEDIMENT BYPASS.
- SILT FENCE TO BE FASTENED SECURELY EVERY 6" ALONG POST.
- ACCUMULATED SEDIMENT MUST BE REMOVED WHEN IT REACHES 50% OF THE HEIGHT OF THE FABRIC.
- WOOD POSTS, 2"x2" HARDWOOD WITH MIN. CROSS SECTION AREA OF 3 INCHES.
- STEEL POST, EITHER T OR U TYPE, NOT WEIGHING LESS THAN 1 LB./L.F.
- SILT FENCE: PER TDOT SECTION S-B.27. AASHTO M 298. CLASS A

EROSION CONTROL CONSTRUCTION NOTES:

SILT BARRIER INSTALLATION

INSTALL SILT BARRIER AS FOLLOWS:

- DIG MINIMUM 6"x6" TRENCH WHERE FENCE IS TO BE INSTALLED OR INSURE SUFFICIENT FILL MATERIAL IS AVAILABLE.
- UNROLL SILT BARRIER BY SECTION (POLE TO POLE) ALONG TRENCH OR PREDETERMINED PATH.
- DRIVE POST INTO UNDISTURBED SOIL UNTIL SUPPORT NETTING IS IN THE TRENCH OR BEGINNING TO LAY ON THE GROUND.

LOCATION:


- THE LOCATION SHALL BE LOCATED TO INTERCEPT ALL SILT/WATER RUIN-OFF FROM THE SITE.
- SUFFICIENT EXTENSION OF EACH FENCE SECTION SHALL BE INSTALLED (PREFERABLY UPHILL) TO INSURE RUN-OFF WILL NOT GO AROUND THE
- A SERIES OF SILT FENCES MAY BE REQUIRED IF THE VOLUME OF RUN-OFF FILLS THE RETENTION AREA AND FLOWS OVER THE FENCE.

SLOPE DRAINS:

PROVIDE TEMPORARY SLOPE DRAINS AND SWALES AT TOP OF SLOPES AS REQUIRED TO PREVENT RUTTING AND MAINTAIN UNTIL PERMANENT STAND OF GRASS IS ESTRABLISHED.

GENERAL NOTES:

- ANY ADDITIONAL EROSION CONTROL REQUIRED BY GOVERNIN AUTHORITIES SHALL BE THE RESPONSIBILITY OF THE GRADING CONTRACTOR. ALL EROSION CONTROL SHALL BE MAINTAINED UNTIL PERMANENT GRASSING OR FINISHED SURFACES ARE ESTABLISHED.
- PRIOR TO MORII IZATION-TAG TREES WOWNER



STABILIZED CONSTRUCTION **ENTRANCE DETAIL** NOT TO SCALE ACTIVITY: Inval. or Rook Filters and Continuous Barries TCP — 16

INLET PROTECTION

ROCK FILTER RING

SILT FENCE ANCHORING DETAIL

The age of the late of the lat

GROUND STABILIZATION

MAT SLOPE

INSTALLATION DETAIL

NOT TO SCALE

TYPICAL PREFABRICATED SET FENCE INSTALLATION



TCP - 10

MAL.

5

TCP - 13

The state of



SILT FENCE END LAYOUT NOT TO SCALE

3 PESC - 07 07-01-14 DETAILS

ASSOCIATES,

JAMES

a GILLE



OUTLET PROTECTION INSTALLATION DETAIL

NOTES AND CONTROL

6

EROSION

MEHARRY PARKING MODIFICATIONS
MEHARRY MEDICAL COLLEGE
STAVE, NORTH AND HERMOSA STREET
NASHVILLE, TENNESSEE

7

METRO APPLICATION NO. 2014SP-057-001

7

4

